

CHANGE ORDER

VAUGHN

PROJECT: Brazos County Medical Examiners Office

CHANGE ORDER NUMBER: 1

PROJECT NO.: 3180-01

DATE: 7/17/2025

TO: Brazos County

In accordance with the terms of this Contract, the following changes are approved:

Additional calendar days that are needed to complete the Brazos County Medical Examiners Office in relation to Contingency Adjustment 002, 013 and 017.

PROJECT COST ADJUSTMENTS

Original Project Costs: \$ 33,865,513

Previous Change Orders: 0

This Change Order: \$ 0.00

New Project Costs \$ 33,865,513

COMPLETION DATE ADJUSTMENT

Original Completion Date: 3/6/2026


This Time Change: 89 Calendar Days

New Completion Date: 6/3/2026

The said Contract as hereby amended shall remain in full force and effect. IN WITNESS WHEREOF the said Parties have caused this agreement to be executed as of the day and year signed below.

CONSTRUCTION MANAGER:

J.T. Vaughn Construction, LLC

BY: 

DATE: 9/2/2025

OWNER:

Brazos County

BY: _____

DATE: _____

END OF DOCUMENT.

Date: July 14, 2025

General Qualifications

1. Assumes work during normal work hours Monday through Friday, 7:00 AM to 3:30 PM, and intermittent weekend work as required.
2. Assumes complete use of the entire site, including the parking areas.
3. Assume equipment provided by Owner or others, but connected by the trade contractors, will be delivered and set in place at the required time to meet the schedule.
4. Assumes the right to use CM Contingency funds for acceleration of the project schedule.
5. Excludes provisions for, or any impacts from, any errors or omissions in the Contract Documents prepared and/or issued by the Owner, Owner's vendors/separate contracts, Architect, Engineer, Consultant, or similar party.
6. Assumes the right to use CM Contingency funds to fund general conditions for any days of float consumed.
7. Assumes if the project schedule is delayed as a result of an external cause, then the schedule float shall be consumed to offset any such delays. If the float is inadequate, an equitable adjustment to the contract time shall be made.
 - A. External causes shall include, but not be limited to, natural disasters such as hurricanes, earthquakes, floods, or other severe weather events, new taxes or tariffs, pandemics, labor strikes or shortages, highly adverse economic conditions, or sudden market fluctuations resulting in shortages of materials or increases in cost thereof.

Summary

Between March and May 2025, the project experienced significant schedule impacts due to design changes, resulting in the consumption of all available float and a cumulative extension of 40 working days to the substantial completion date. In March, ASI 12 introduced revisions to the structural steel that affected the procurement of materials already on the critical path, putting additional pressure on the schedule. As a result, 32 days of float were consumed, and the project duration was extended by 11 working days. In April, ASI 14 and other design changes to the mechanical, electrical, and plumbing scopes—particularly those related to air-handling units—required repricing and re-approval processes, delaying “Air On” and all downstream activities, including finishes, equipment start-up, and testing. These delays resulted in a 19-working-day extension. By May, with no float remaining, delays in the approval of Contingency Adjustment Authorization-009 (related to ASI 13) further postponed the procurement of critical mechanical equipment, impacting building conditioning and subsequent activities, and extending the schedule by an additional 10 working days.

FLOAT USAGE & SUBSTANTIAL COMPLETION AFFECTS

1. March 2025

Float Consumed: 32 Working Days

Days Affecting Substantial Completion: 11 Working Days

2. April 2025

Float Consumed: No Float Remains at this time.

Days Affecting Substantial Completion: 19 Working Days

3. May 2025

Float Consumed: No Float Remains at this time.

Days Affecting Substantial Completion: 10 Working Days

#	Activity ID	Activity Name	Start	Finish	Remaining Duration	Total Float	2025												2026																																				
							July			August			S			October			N			D			January			F			March			April			May			June			July			August			S			October			
							2	0	1	2	2	0	1	2	3	0	1	2	2	0	1	1	2	0	0	1	2	3	0	1	2	2	0	1	1	2	0	0	1	2	0	1	1	2	2	0	1	1	2						
1	3180 - BCME0 - 2025.07.03		16-Apr-24 A	29-Jun-26	250	0	29-Jun-26, 3180 - BCME0 - 2025.07.03																																																
2	Milestone		16-Apr-24 A	29-Jun-26	232	0	29-Jun-26, Milestone																																																
3	Design		30-Apr-24 A	31-Jan-25 A	0																																																		
4	Schematic Design		30-Apr-24 A	13-Jun-24 A	0																																																		
5		A1040	SD - Validation	30-Apr-24 A	13-Jun-24 A	0																																																	
6		A1010	Issue SD's for Review	24-May-24 A	31-May-24 A	0																																																	
7		A1100	Schematic Design Validation Deliverable		13-Jun-24 A	0																																																	
8	Design Development		31-May-24 A	14-Aug-24 A	0																																																		
9		A1110	Issue %100 Site/Civil CD's	31-May-24 A	14-Aug-24 A	0																																																	
10		A1120	Issue %100 DD's	14-Jun-24 A	19-Jul-24 A	0																																																	
11		A1160	BP1 - Site Development Permit Submissior		14-Aug-24 A	0																																																	
12	Construction Documents		14-Aug-24 A	31-Jan-25 A	0																																																		
13		A1170	Issue Permit Review (50% CD's ARCH/ME	14-Aug-24 A	13-Sep-24 A	0																																																	
14		A1180	Review 50% CD's	13-Sep-24 A	05-Nov-24 A	0																																																	
15		A1710	Issue %100 Foundation Package	13-Sep-24 A	27-Sep-24 A	0																																																	
16		A1190	Issue %100 CD's		06-Nov-24 A	0																																																	
17		A1220	GMP2 - Permit Submission	08-Nov-24 A		0																																																	
18		A1280	Cx/Design Discussions & Coordination	12-Dec-24 A	31-Jan-25 A	0																																																	
19		Contract		16-Apr-24 A	09-Apr-25 A	0																																																	
20		A1000	CMAR Contract Execution	16-Apr-24 A		0																																																	
21		A1130	GMP 1 - BP1 Execution/NTP		25-Oct-24 A	0																																																	
22		A1730	BP2 NTP	11-Dec-24 A	13-Dec-24 A	0																																																	
23		A1290	Final GMP Execution(GMP2 NTP)		13-Dec-24 A	0																																																	
24		A1520	BP3 NTP - Priority A		06-Feb-25 A	0																																																	
25		A87470	BP3 NTP - Priority B		09-Apr-25 A	0																																																	
26	Site(485,167SF/11.1AC)		28-Oct-24 A	16-Feb-26	124	2	16-Feb-26, Site(485,167SF/11.1AC)																																																
27		A1200	Project Mobilization	28-Oct-24 A	08-Nov-24 A	0																																																	
28		A1310	Earthwork &Utilities Start		13-Nov-24 A	0																																																	
29		A1330	UG Utilities Complete		18-Aug-25	0	63	◆ UG Utilities Complete																																															
30		A1070	Earthwork Complete		13-Oct-25	0	2	◆ Earthwork Complete																																															
31		A1410	Concrete Paving Complete		13-Oct-25	0	2	◆ Concrete Paving Complete																																															
32		A1360	Landscape & Irigation Complete		16-Feb-26	0	2																																										◆ Landscape & Irigation Complete						
33	Building (21,400 Gross SF)		03-Jan-25 A	16-Jan-26	117	23	16-Jan-26, Building (21,400 Gross SF)																																																
34		A1320	Start Building Excavation		03-Jan-25 A	0																																																	
35		A1380	Drilled Piers Start	24-Feb-25 A		0																																																	
36		A1080	Building Foundation Complete		29-Jul-25	0	-31	◆ Building Foundation Complete																																															
37		A1370	Top Out Structure		05-Sep-25	0	-40	◆ Top Out Structure																																															
38		A1390	Building MEP In-wall Complete		31-Oct-25	0	-16	◆ Building MEP In-wall Complete																																															
39		A1500	Substantial Dry-in		31-Oct-25	0	-35	◆ Substantial Dry-in																																															
40		A1340	Permanent Power On		22-Dec-25	0	-24	◆ Permanent Power On																																															
41		A1400	Skin Complete/ Perm Dry-In		29-Dec-25	0	36	◆ Skin Complete/ Perm Dry-In																																															
42		A1350	Air On		16-Jan-26	0	-40	◆ Air On																																															
43	Closeout & Completion		24-Apr-26	29-Jun-26	45	0	29-Jun-26, Closeout & Completion																																																
44		A1440	Final CX, Arch Punch & TAB Complete		24-Apr-26	0	-40	◆ Final CX, Arch Punch & TAB Complete																																															
45		A1460	Substantial Completion (w/ float)		04-May-26	0	-40	◆ Substantial Completion (w/ float)																																															
46		A1430	Final Completion (ARPA Funds Expenditur		29-Jun-26	0	0																																										◆ Final Completion (ARPA Funds Expenditu						
47	Preconstruction		14-Aug-24 A	09-Mar-26	171	-12	09-Mar-26, Preconstruction																																																
48	ASI Workflow		06-Nov-24 A	10-Jul-25	5	63	10-Jul-25, ASI Workflow																																																

#	Activity ID	Activity Name	Start	Finish	Remaining Duration	Total Float	2025																								2026													
							July		August			S		October			N		D		January		F		March		April		May		June		July		August		S		October					
							2	0	1	2	2	0	1	1	2	3	0	1	2	2	0	1	1	2	2	0	1	2	3	0	1	2	2	0	1	1	2	3	0	1	2	2	0	1
49	Release of ASI		06-Nov-24 A	10-Jul-25	5	20	10-Jul-25, Release of ASI																																					
50	A1760		TBD Furniture Package	06-Nov-24 A	10-Jul-25	5	20	TBD Furniture Package, 10-Jul-25,																																				
51	A1240		Issue ASI 12 w/Structural,Arch,MEP	31-Mar-25 A	02-Apr-25 A	0																																						
52	A1420		Issue ASI 13 w/Arch,MEP	01-Apr-25 A	18-Apr-25 A	0																																						
53	A1550		Issue ASI 15 w/Civil	01-Apr-25 A	29-Apr-25 A	0																																						
54	A1740		Issue ASI 16 w/Arch	01-Apr-25 A	29-Apr-25 A	0																																						
55	A1530		Issue ASI 14 w/MEP	01-Apr-25 A	28-Apr-25 A	0																																						
56	A1750		Issue ASI 17 w/MEP	01-Apr-25 A	02-May-25 A	0																																						
57	ASI Pricing & Approval		03-Apr-25 A	29-Jun-25 A	0		29-Jun-25 A, ASI Pricing & Approval																																					
58	A1790		ASI 12 - Pricing - GC	03-Apr-25 A	15-May-25 A	0																																						
59	A1800		ASI 13 - Pricing - GC	19-Apr-25 A	15-May-25 A	0																																						
60	A87510		ASI 14 - Pricing - GC	29-Apr-25 A	15-May-25 A	0																																						
61	A87540		ASI 15 - Pricing - GC	30-Apr-25 A	23-May-25 A	0		A,																																				
62	A87600		ASI 17 - Pricing - GC	02-May-25 A	23-May-25 A	0		A,																																				
63	A1770		ASI 12 - Pricing Review & Approval - A/E	15-May-25 A	27-May-25 A	0		5 A,																																				
64	A1810		ASI 13 - Pricing Review & Approval - A/E	15-May-25 A	18-Jun-25 A	0		8-Jun-25 A,																																				
65	A87520		ASI 14 - Pricing Review & Approval - A/E	15-May-25 A	23-May-25 A	0		A,																																				
66	A87530		ASI 14 - Pricing Review & Approval - Ownr	23-May-25 A	23-May-25 A	0		A,																																				
67	A87550		ASI 15 - Pricing Review & Approval - A/E	23-May-25 A	02-Jun-25 A	0		25 A,																																				
68	A87610		ASI 17 - Pricing Review & Approval - A/E	23-May-25 A	29-Jun-25 A	0		29-Jun-25 A,																																				
69	A87620		ASI 17 - Pricing Review & Approval - Ownr	23-May-25 A	27-May-25 A	0		5 A,																																				
70	A1780		ASI 12 - Pricing Review & Approval - Ownr	27-May-25 A	03-Jun-25 A	0		25 A,																																				
71	A87560		ASI 15 - Pricing Review & Approval - Ownr	02-Jun-25 A	03-Jun-25 A	0		25 A,																																				
72	A1820		ASI 13 - Pricing Review & Approval - Ownr	19-Jun-25 A	24-Jun-25 A	0		24-Jun-25 A,																																				
73	Bid Packages		14-Aug-24 A	17-Jul-25	10	-2	17-Jul-25, Bid Packages																																					
74	BP1 Site/Civil/Long Lead		14-Aug-24 A	04-Dec-24 A	0																																							
75	A1140		BP1 - Permit Review(City of Bryan)	14-Aug-24 A	23-Oct-24 A	0																																						
76	A1690		BP1 - Bid Invitation/Sub Bid Development	14-Aug-24 A	03-Sep-24 A	0																																						
77	A1670		BP1 - Bid Day	04-Sep-24 A	04-Sep-24 A	0																																						
78	A1700		BP1 - BVR Development	05-Sep-24 A	19-Sep-24 A	0																																						
79	A1030		BP1 - Issue LOI's	15-Sep-24 A	21-Oct-24 A	0																																						
80	A1600		BP1 - BVR Submission to Owner/Review	20-Sep-24 A	26-Sep-24 A	0																																						
81	A1050		GMP-BP1 Submission	27-Sep-24 A	27-Sep-24 A	0																																						
82	A1090		GMP - BP1 Review/Resubmission	27-Sep-24 A	19-Nov-24 A	0																																						
83	A1470		BP1 - Contract Book Development	04-Oct-24 A	04-Nov-24 A	0																																						
84	A1020		GMP- BP1 Execution		15-Oct-24 A	0																																						
85	A1060		BP1 - Issue Subcontracts	02-Dec-24 A	04-Dec-24 A	0																																						
86	Final GMP		09-Oct-24 A	02-Dec-24 A	0																																							
87	A1720		Final GMP Prep/Development	09-Oct-24 A	07-Nov-24 A	0																																						
88	A1260		Final GMP Submission	08-Nov-24 A	08-Nov-24 A	0																																						
89	A1270		Final GMP Review/Resubmission	08-Nov-24 A	02-Dec-24 A	0																																						
90	BP2		04-Oct-24 A	31-Jan-25 A	0																																							
91	A87340		BP2 - Bid Invitation/Sub Bid Development	04-Oct-24 A	22-Oct-24 A	0																																						
92	A87350		BP2 - Bid Day	22-Oct-24 A	22-Oct-24 A	0																																						
93	A87360		BP2 - BVR Development	07-Nov-24 A	04-Dec-24 A	0																																						
94	A87380		BP2 - BVR Submission /Acceptance	16-Dec-24 A	23-Dec-24 A	0																																						
95	A1480		BP2 - Issue LOIs		23-Dec-24 A	0																																						
96	A1490		BP2 - Contract Book Development	26-Dec-24 A	15-Jan-25 A	0																																						

#	Activity ID	Activity Name	Start	Finish	Remaining Duration	Total Float
025						
JulyAugustSOctoberNDJanuaryFMarchAprilMayJuneJulyAugustSONOCTober						
97	A1540	BP2 - Issue Subcontracts	15-Jan-25 A	31-Jan-25 A	0	
98	BP3		07-Nov-24 A	17-Jul-25	10	-2
99	A87410	BP3 - Bid Invitation/Sub Bid Development	07-Nov-24 A	09-Dec-24 A	0	
100	A87420	BP3 - Bid Day	10-Dec-24 A	10-Dec-24 A	0	
101	A87430	BP3 - BVR Development - Priority A	11-Dec-24 A	15-Jan-25 A	0	
102	A87450	BP3 - BVR Development -Priority B	11-Dec-24 A	26-Mar-25 A	0	
103	A1560	BP3 - Issue LOIs - Priority A	22-Jan-25 A	06-Feb-25 A	0	
104	A87440	BP3 - BVR Submission /Acceptance - Prior	30-Jan-25 A	06-Feb-25 A	0	
105	A1650	BP3 - Contract Book Development - Priority	07-Feb-25 A	26-Feb-25 A	0	
106	A1660	BP3 - Issue Subcontracts - Priority A	26-Feb-25 A	27-Feb-25 A	0	
107	A87460	BP3 - BVR Submission /Acceptance - Prior	27-Mar-25 A	09-Apr-25 A	0	
108	A87500	BP3 - Contract Book Development - Priority	04-Apr-25 A	15-Jul-25	8	-2
109	A87480	BP3 - Issue LOIs - Priority B	09-Apr-25 A	09-Apr-25 A	0	
110	A87490	BP3 - Issue Subcontracts - Priority B	16-Jul-25	17-Jul-25	2	-2
111	Procurement/Submittals		27-Sep-24 A	09-Mar-26	171	-12
112	Major Electrical Procurement		08-Nov-24 A	09-Mar-26	171	-12
113	ATS Procurement		10-Feb-25 A	27-Oct-25	81	11
114	ATS		10-Feb-25 A	27-Oct-25	81	11
115	B50550	ATS - Submittals	10-Feb-25 A	11-Feb-25 A	0	
116	B50560	ATS - CM Review	12-Feb-25 A	13-Feb-25 A	0	
117	B50570	ATS - A/E Initial Review	27-Feb-25 A	19-Mar-25 A	0	
118	B50890	ATS Rejected	20-Mar-25 A	20-Mar-25 A	0	
119	B50900	ATS Coordination w/Design	21-Mar-25 A	11-Apr-25 A	0	
120	B50910	ATS Resubmittal & A/E Review	14-Apr-25 A	29-Apr-25 A	0	
121	B50540	100A ATS - Procurement	30-Apr-25 A	27-Oct-25	81	11
122	B50580	1200A ATS - Procurement	30-Apr-25 A	27-Oct-25	81	11
123	Generator		08-Nov-24 A	09-Mar-26	171	-12
124	B50470	750 KW Generator - Submittals	08-Nov-24 A	22-Jan-25 A	0	
125	B50510	Generator Docking Stations - Submittals	08-Nov-24 A	27-Jan-25 A	0	
126	B50480	750 KW Generator - CM Review	23-Jan-25 A	24-Jan-25 A	0	
127	B50490	750 KW Generator -A/E Review	27-Jan-25 A	17-Mar-25 A	0	
128	B50520	Generator Docking Stations - CM Review	28-Jan-25 A	30-Jan-25 A	0	
129	B50530	Generator Docking Stations -A/E Review	31-Jan-25 A	18-Mar-25 A	0	
130	B50500	750 KW Generator - Procurement	18-Mar-25 A	09-Mar-26	171	-18
131	B50880	Generator Docking Stations - Procurement	19-Mar-25 A	12-Jan-26	131	28
132	Civil Procurement		08-Nov-24 A	15-Aug-25	31	2
133	Site Electrical		08-Nov-24 A	15-Aug-25	31	2
134	B1050	Underground Electrical - Submittals	08-Nov-24 A	16-Dec-24 A	0	
135	B1060	Underground Electrical - CM Review	17-Dec-24 A	18-Dec-24 A	0	
136	B1070	Underground Electrical -A/E Review	19-Dec-24 A	03-Jan-25 A	0	
137	B1170	Wire (Underground Electrical) - Procuremer	10-Jan-25 A	15-Aug-25	31	2
138	B1180	Raceways (Underground Electrical) - Procu	10-Jan-25 A	27-Jan-25 A	0	
139	Site Plumbing		08-Nov-24 A	23-May-25 A	0	A, Site Plumbing
140	Sanitary		08-Nov-24 A	31-Jan-25 A	0	
141	B1380	Sanitary - Submittals	08-Nov-24 A	18-Dec-24 A	0	
142	B1640	Sanitary - CM Review	18-Dec-24 A	19-Dec-24 A	0	
143	B1670	Sanitary -A/E Review	18-Dec-24 A	24-Jan-25 A	0	
144	B2580	Sanitary - Procurement	24-Jan-25 A	31-Jan-25 A	0	

#	Activity ID	Activity Name	Start	Finish	Remaining Duration	Total Float	2025												2026																																			
							July			August			S			October			N			D			January			F			March			April			May			June			July			August			S			October		
							2	0	1	2	2	0	1	1	2	3	0	1	2	2	0	1	1	2	2	0	0	1	2	3	0	1	2	2	0	1	1	2	2	0	1	1	2	3	0	1	2	2	0	1	1	2		
145		Water	08-Nov-24 A	23-May-25 A	0		A, Water																																															
146		B1370	Water - Submittals	08-Nov-24 A	16-Dec-24 A	0																																																
147		B1630	Water - CM Review	18-Dec-24 A	19-Dec-24 A	0																																																
148		B1660	Water - A/E Review	18-Dec-24 A	03-Mar-25 A	0																																																
149		B1680	Water - Coordination w/City	04-Mar-25 A	14-May-25 A	0																																																
150		B1990	Water - Procurement	05-May-25 A	23-May-25 A	0	A,																																															
151		Storm	08-Nov-24 A	08-Apr-25 A	0																																																	
152		B1360	Storm - Submittals (with Resubmittal)	08-Nov-24 A	11-Dec-24 A	0																																																
153		B1650	Storm - CM Review	12-Dec-24 A	13-Dec-24 A	0																																																
154		B1740	Storm - A/E Review	13-Dec-24 A	02-Jan-25 A	0																																																
155		B2590	Storm - Detention Procurement	02-Jan-25 A	08-Apr-25 A	0																																																
156		B2570	Storm - Procurement	10-Jan-25 A	23-Jan-25 A	0																																																
157		Site Paving	08-Nov-24 A	02-Jun-25 A	0	25 A, Site Paving																																																
158		B1390	Site Paving - Submittals	08-Nov-24 A	12-May-25 A	0																																																
159		B1410	Site Paving - CM Review	13-May-25 A	13-May-25 A	0																																																
160		B1420	Site Paving - A/E Review	13-May-25 A	14-May-25 A	0																																																
161		B1400	Site Paving - Procurement	19-May-25 A	02-Jun-25 A	0	25 A,																																															
162		Foundation Procurement-1	23-Dec-24 A	18-Jun-25 A	0	8-Jun-25 A, Foundation Procurement-1																																																
163		Pier Reinforcing	23-Dec-24 A	21-Feb-25 A	0																																																	
164		B2170	Pier Reinforcing - Submittals	23-Dec-24 A	28-Jan-25 A	0																																																
165		B2520	Pier Reinforcing - CM Review	28-Jan-25 A	30-Jan-25 A	0																																																
166		B2530	Pier Reinforcing - A/E Review	31-Jan-25 A	17-Feb-25 A	0																																																
167		B2720	Pier reinforcing - Procurement	13-Feb-25 A	21-Feb-25 A	0																																																
168		GB Reinforcing	10-Feb-25 A	24-Mar-25 A	0																																																	
169		B2540	GB Reinforcing - Submittals	10-Feb-25 A	28-Feb-25 A	0																																																
170		B3430	GB Reinforcing - CM Review	17-Feb-25 A	19-Feb-25 A	0																																																
171		B3480	GB Reinforcing - A/E Review	19-Feb-25 A	27-Feb-25 A	0																																																
172		B3490	GB Reinforcing - RR	28-Feb-25 A	28-Feb-25 A	0																																																
173		B3590	GB Reinforcing - Submittals 2	28-Feb-25 A	10-Mar-25 A	0																																																
174		B3500	GB Reinforcing - Resubmission A/E Review	11-Mar-25 A	21-Mar-25 A	0																																																
175		B3880	GB Reinforcing - Procurement	21-Mar-25 A	24-Mar-25 A	0																																																
176		Slab Reinforcement	11-Mar-25 A	26-May-25 A	0	5 A, Slab Reinforcement																																																
177		B3890	Slab Reinforcing -Submittals	11-Mar-25 A	13-Apr-25 A	0																																																
178		B3900	Slab Reinforcing - CM Review	14-Apr-25 A	15-Apr-25 A	0																																																
179		B3940	Slab Reinforcing - A/E Review	15-Apr-25 A	24-Apr-25 A	0																																																
180		B3950	Slab Reinforcing Procurement	16-May-25 A	26-May-25 A	0	5 A,																																															
181		UG MEP	06-Feb-25 A	18-Jun-25 A	0	8-Jun-25 A, UG MEP																																																
182		B4090	UG Ductwork Shops - Submittals	06-Feb-25 A	03-Mar-25 A	0																																																
183		B3960	UG MEP Shops - Submittals	06-Feb-25 A	14-Apr-25 A	0																																																
184		B4110	UG Ductwork Shops - CM Review	03-Mar-25 A	05-May-25 A	0																																																
185		B4120	UG Ductwork Shops - AE Review	05-Mar-25 A	17-Apr-25 A	0																																																
186		B3980	UG MEP Shops - CM Review	15-Apr-25 A	16-Apr-25 A	0																																																
187		B3990	UG MEP Shops - A/E Review	17-Apr-25 A	30-Apr-25 A	0																																																
188		B4000	UG MEP Shops - Procurement	01-May-25 A	05-May-25 A	0																																																
189		B4130	UG Ductwork Shops AAN Resubmittal w/AE	02-May-25 A	05-May-25 A	0																																																
190		B4150	UG Ductwork Shops A/E Review	05-May-25 A	13-May-25 A	0																																																
191		B4140	UG Ductwork Procurement - Blue Duct	13-May-25 A	28-May-25 A	0	5 A,																																															
192		B4160	UG PVC Ductwork	09-Jun-25 A	18-Jun-25 A	0	8-Jun-25 A,																																															

#	Activity ID	Activity Name	Start	Finish	Remaining Duration	Total Float	2025																									2026																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																														
							July					August					S					October					N					D					January					F					March					April					May					June					July					August					S					October																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																												
							2	0	1	2	2	2	0	1	1	2	3	0	1	2	3	0	1	1	2	0	0	1	2	3	0	1	2	2	0	1	1	2	0	0	1	2	0	0	1	2	2	0	1	1	2	3	0	1	2	2	0	1	1	2	0	0	1	2	3	0	1	2	2	0	1	1	2	3	0	1	2	2	0	1	1	2	3	0	1	2	2	0	1	1	2	3	0	1	2	2	0	1	1	2	3	0	1	2	2	0	1	1	2	3	0	1	2	2	0	1	1	2	3	0	1	2	2	0	1	1	2	3	0	1	2	2	0	1	1	2	3	0	1	2	2	0	1	1	2	3	0	1	2	2	0	1	1	2	3	0	1	2	2	0	1	1	2	3	0	1	2	2	0	1	1	2	3	0	1	2	2	0	1	1	2	3	0	1	2	2	0	1	1	2	3	0	1	2	2	0	1	1	2	3	0	1	2	2	0	1	1	2	3	0	1	2	2	0	1	1	2	3	0	1	2	2	0	1	1	2	3	0	1	2	2	0	1	1	2	3	0	1	2	2	0	1	1	2	3	0	1	2	2	0	1	1	2	3	0	1	2	2	0	1	1	2	3	0	1	2	2	0	1	1	2	3	0	1	2	2	0	1	1	2	3	0	1	2	2	0	1	1	2	3	0	1	2	2	0	1	1	2	3	0	1	2	2	0	1	1	2	3	0	1	2	2	0	1	1	2	3	0	1	2	2	0	1	1	2	3	0	1	2	2	0	1	1	2	3	0	1	2	2	0	1	1	2	3	0	1	2	2	0	1	1	2	3	0	1	2	2	0	1	1	2	3	0	1	2	2	0	1	1	2	3	0	1	2	2	0	1	1	2	3	0	1	2	2	0	1	1	2	3	0	1	2	2	0	1	1	2	3	0	1	2	2	0	1	1	2	3	0	1	2	2	0	1	1	2	3	0	1	2	2	0	1	1	2	3	0	1	2	2	0	1	1	2	3	0	1	2	2	0	1	1	2	3	0	1	2	2	0	1	1	2	3	0	1	2	2	0	1	1	2	3	0	1	2	2	0	1	1	2	3	0	1	2	2	0	1	1	2	3	0	1	2	2	0	1	1	2	3	0	1	2	2	0	1	1	2	3	0	1	2	2	0	1	1	2	3	0	1	2	2	0	1	1	2	3	0	1	2	2	0	1	1	2	3	0	1	2	2	0	1	1	2	3	0	1	2	2	0	1	1	2	3	0	1	2	2	0	1	1	2	3	0	1	2	2	0	1	1	2	3	0	1	2	2	0	1	1	2	3	0	1	2	2	0	1	1	2	3	0	1	2	2	0	1	1	2	3	0	1	2	2	0	1	1	2	3	0	1	2	2	0	1	1	2	3	0	1	2	2	0	1	1	2	3	0	1	2	2	0	1	1	2	3	0	1	2	2	0	1	1	2	3	0	1	2	2	0	1	1	2	3	0	1	2	2	0	1	1	2	3	0	1	2	2	0	1	1	2	3	0	1	2	2	0	1	1	2	3	0	1	2	2	0	1	1	2	3	0	1	2	2	0	1	1	2	3	0	1	2	2	0	1	1	2	3	0	1	2	2	0	1	1	2	3	0	1	2	2	0	1	1	2	3	0	1	2	2	0	1	1	2	3	0	1	2	2	0	1	1	2	3	0	1	2	2	0	1	1	2	3	0	1	2	2	0	1	1	2	3	0	1	2	2	0	1	1	2	3	0	1	2	2	0	1	1	2	3	0	1	2	2	0	1	1	2	3	0	1	2	2	0	1	1	2	3	0	1	2	2	0	1	1	2	3	0	1	2	2	0	1	1	2	3	0	1	2	2	0	1	1	2	3	0	1	2	2	0	1	1	2	3	0	1	2	2	0	1	1	2	3	0	1	2	2	0	1	1	2	3	0	1	2	2	0	1	1	2	3	0	1	2	2	0	1	1	2	3	0	1	2	2	0	1	1	2	3	0	1	2	2	0	1	1	2	3	0	1	2	2	0	1	1	2	3	0	1	2	2	0	1	1	2	3	0	1	2	2	0	1	1	2	3	0	1	2	2	0	1	1	2	3	0	1	2	2	0	1	1	2	3	0	1	2	2	0	1	1	2	3	0	1	2	2	0	1	1	2	3	0	1	2	2	0	1	1	2	3	0	1	2	2	0	1	1	2	3	0	1	2	2	0	1	1	2	3	0	1	2	2	0	1	1	2	3	0	1	2	2	0	1	1	2	3	0	1	2	2	0	1	1	2	3	0	1	2	2	0	1	1	2	3	0	1	2	2	0	1	1	2	3	0	1	2	2	0	1	1	2	3	0	1	2	2	0	1	1	2	3	0	1	2	2	0	1	1	2	3	0	1	2	2	0	1	1	2	3	0	1	2	2	0	1	1	2	3	0	1	2	2	0	1	1	2	3	0	1	2	2	0	1	1	2	3	0	1	2	2	0	1	1	2	3	0	1	2	2	0	1	1	2	3	0	1	2	2	0	1	1	2	3	0	1	2	2	0	1	1	2	3	0	1	2	2	0	1	1	2	3	0	1	2	2	0	1	1	2	3	0	1	2	2	0	1	1	2	3	0	1	2	2	0	1	1	2	3	0	1	2	2	0	1	1	2	3	0	1	2	2	0	1	1	2	3	0	1	2	2	0	1	1	2	3	0	1	2	2	0	1	1	2	3	0	1	2	2	0	1	1	2	3	0	1	2	2	0	1	1	2	3	0	1	2	2	0	1	1	2	3	0	1	2	2	0	1	1	2	3	0	1	2	2	0	1	1	2	3	0	1	2	2	0	1	1	2	3	0	1	2	2	0	1	1	2	3	0	1	2	2	0	1	1	2	3	0	1	2	2	0	1	1	2	3	0	1	2	2	0	1	1	2	3	0	1	2	2	0	1	1	2	3	0	1	2	2	0	1	1	2	3	0	1	2	2	0

#	Activity ID	Activity Name	Start	Finish	Remaining Duration	Total Float	2026																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																												
							July		August		S		October		N		D		January		F		March		April		May		June		July		August		S		October																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																														
							2	0	1	2	2	0	1	1	2	3	0	1	2	2	0	1	1	2	0	0	1	2	3	0	1	2	2	0	1	1	2	3	0	1	2	2	0	1	1	2																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																					
241	B6120	Metal Panels Procurement	25-Jul-25	21-Aug-25	20	105	Jul-25																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																												</

#	Activity ID	Activity Name	Start	Finish	Remaining Duration	Total Float	2025																								2026																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																									
							July		August			S			October			N			D			January			F			March			April			May			June			July			August			S			October																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																					
							2	0	1	2	2	0	1	1	2	3	0	1	2	2	0	1	1	2	0	0	1	2	3	0	1	2	2	0	1	1	2	2	0	1	1	2	2	0	1	1	2	2	0	1	1	2	2	0	1	1	2	2	0	1	1	2	2	0	1	1	2	2	0	1	1	2	2	0	1	1	2	2	0	1	1	2	2	0	1	1	2	2	0	1	1	2	2	0	1	1	2	2	0	1	1	2	2	0	1	1	2	2	0	1	1	2	2	0	1	1	2	2	0	1	1	2	2	0	1	1	2	2	0	1	1	2	2	0	1	1	2	2	0	1	1	2	2	0	1	1	2	2	0	1	1	2	2	0	1	1	2	2	0	1	1	2	2	0	1	1	2	2	0	1	1	2	2	0	1	1	2	2	0	1	1	2	2	0	1	1	2	2	0	1	1	2	2	0	1	1	2	2	0	1	1	2	2	0	1	1	2	2	0	1	1	2	2	0	1	1	2	2	0	1	1	2	2	0	1	1	2	2	0	1	1	2	2	0	1	1	2	2	0	1	1	2	2	0	1	1	2	2	0	1	1	2	2	0	1	1	2	2	0	1	1	2	2	0	1	1	2	2	0	1	1	2	2	0	1	1	2	2	0	1	1	2	2	0	1	1	2	2	0	1	1	2	2	0	1	1	2	2	0	1	1	2	2	0	1	1	2	2	0	1	1	2	2	0	1	1	2	2	0	1	1	2	2	0	1	1	2	2	0	1	1	2	2	0	1	1	2	2	0	1	1	2	2	0	1	1	2	2	0	1	1	2	2	0	1	1	2	2	0	1	1	2	2	0	1	1	2	2	0	1	1	2	2	0	1	1	2	2	0	1	1	2	2	0	1	1	2	2	0	1	1	2	2	0	1	1	2	2	0	1	1	2	2	0	1	1	2	2	0	1	1	2	2	0	1	1	2	2	0	1	1	2	2	0	1	1	2	2	0	1	1	2	2	0	1	1	2	2	0	1	1	2	2	0	1	1	2	2	0	1	1	2	2	0	1	1	2	2	0	1	1	2	2	0	1	1	2	2	0	1	1	2	2	0	1	1	2	2	0	1	1	2	2	0	1	1	2	2	0	1	1	2	2	0	1	1	2	2	0	1	1	2	2	0	1	1	2	2	0	1	1	2	2	0	1	1	2	2	0	1	1	2	2	0	1	1	2	2	0	1	1	2	2	0	1	1	2	2	0	1	1	2	2	0	1	1	2	2	0	1	1	2	2	0	1	1	2	2	0	1	1	2	2	0	1	1	2	2	0	1	1	2	2	0	1	1	2	2	0	1	1	2	2	0	1	1	2	2	0	1	1	2	2	0	1	1	2	2	0	1	1	2	2	0	1	1	2	2	0	1	1	2	2	0	1	1	2	2	0	1	1	2	2	0	1	1	2	2	0	1	1	2	2	0	1	1	2	2	0	1	1	2	2	0	1	1	2	2	0	1	1	2	2	0	1	1	2	2	0	1	1	2	2	0	1	1	2	2	0	1	1	2	2	0	1	1	2	2	0	1	1	2	2	0	1	1	2	2	0	1	1	2	2	0	1	1	2	2	0	1	1	2	2	0	1	1	2	2	0	1	1	2	2	0	1	1	2	2	0	1	1	2	2	0	1	1	2	2	0	1	1	2	2	0	1	1	2	2	0	1	1	2	2	0	1	1	2	2	0	1	1	2	2	0	1	1	2	2	0	1	1	2	2	0	1	1	2	2	0	1	1	2	2	0	1	1	2	2	0	1	1	2	2	0	1	1	2	2	0	1	1	2	2	0	1	1	2	2	0	1	1	2	2	0	1	1	2	2	0	1	1	2	2	0	1	1	2	2	0	1	1	2	2	0	1	1	2	2	0	1	1	2	2	0	1	1	2	2	0	1	1	2	2	0	1	1	2	2	0	1	1	2	2	0	1	1	2	2	0	1	1	2	2	0	1	1	2	2	0	1	1	2	2	0	1	1	2	2	0	1	1	2	2	0	1	1	2	2	0	1	1	2	2	0	1	1	2	2	0	1	1	2	2	0	1	1	2	2	0	1	1	2	2	0	1	1	2	2	0	1	1	2	2	0	1	1	2	2	0	1	1	2	2	0	1	1	2	2	0	1	1	2	2	0	1	1	2	2	0	1	1	2	2	0	1	1	2	2	0	1	1	2	2	0	1	1	2	2	0	1	1	2	2	0	1	1	2	2	0	1	1	2	2	0	1	1	2	2	0	1	1	2	2	0	1	1	2	2	0	1	1	2	2	0	1	1	2	2	0	1	1	2	2	0	1	1	2	2	0	1	1	2	2	0	1	1	2	2	0	1	1	2	2	0	1	1	2	2	0	1	1	2	2	0	1	1	2	2	0	1	1	2	2	0	1	1	2	2	0	1	1	2	2	0	1	1	2	2	0	1	1	2	2	0	1	1	2	2	0	1	1	2	2	0	1	1	2	2	0	1	1	2	2	0	1	1	2	2	0	1	1	2	2	0	1	1	2	2	0	1	1	2	2	0	1	1	2	2	0	1	1	2	2	0	1	1	2	2	0	1	1	2	2	0	1	1	2	2	0	1	1	2	2	0	1	1	2	2	0	1	1	2	2	0	1	1	2	2	0	1	1	2	2	0	1	1	2	2	0	1	1	2	2	0	1	1

#	Activity ID	Activity Name	Start	Finish	Remaining Duration	Total Float	2025																								2026											
							July		August			S	October			N			D		January		F	March		April		May		June		July		August		S	October					
							2	0	1	2	2	0	1	1	2	3	0	1	2	2	0	1	1	2	0	0	1	2	3	0	1	2	2	0	1	1	2	3	0	1	2	2
337	FCU		02-Jun-25 A	12-Sep-25	50	-4	12-Sep-25, FCU																																			
338	B47940	FCU - Submittals	02-Jun-25 A	03-Jun-25 A	0		25 A,																																			
339	B47950	FCU - CM Review	04-Jun-25 A	05-Jun-25 A	0		n-25 A,																																			
340	B47960	FCU -A/E Review	06-Jun-25 A	23-Jun-25 A	0		23-Jun-25 A,																																			
341	B47970	FCU - Procurement	23-Jul-25 A	12-Sep-25	50	-4	FCU - Procurement, 12-Sep-25,																																			
342	AHU		30-Jun-25 A	07-Jan-26	128	-39	07-Jan-26, AHU																																			
343	B8490	AHU - Submittals	30-Jun-25 A	01-Jul-25 A	0		01-Jul-25 A,																																			
344	B8500	AHU - CM Review	02-Jul-25 A	02-Jul-25 A	0		02-Jul-25 A,																																			
345	B8510	AHU -A/E Review	02-Jul-25 A	15-Jul-25	8	-40	AHU -A/E Review, 15-Jul-25,																																			
346	B8520	AHU - Procurement AHU - 1 Autopsy Area	16-Jul-25	07-Jan-26	120	-39	AHU - Procurement AHU - 1 Autopsy Area, 07-Jan-26,																																			
347	B8530	AHU - Procurement AHU - 2 Office	16-Jul-25	07-Jan-26	120	-40	AHU -Procurement AHU - 2 Office, 07-Jan-26,																																			
348	Louver		12-Jun-25 A	14-Aug-25	30	107	14-Aug-25, Louver																																			
349	B8540	Louver - Submittals	12-Jun-25 A	13-Jun-25 A	0		Jun-25 A,																																			
350	B8550	Louver - CM Review	14-Jun-25 A	15-Jun-25 A	0		Jun-25 A,																																			
351	B8560	Louver -A/E Review	16-Jun-25 A	24-Jul-25 A	0		24-Jul-25 A,																																			
352	B8570	Louver - Procurement	03-Jul-25	14-Aug-25	30	107	Louver - Procurement, 14-Aug-25,																																			
353	Graphics		12-Jun-25 A	30-Dec-25	123	32	30-Dec-25, Graphics																																			
354	B51230	Graphics - Submittals	12-Jun-25 A	24-Jul-25	15	98	Graphics - Submittals, 24-Jul-25,																																			
355	B51240	Graphics - CM Review	25-Jul-25	28-Jul-25	2	98	Graphics - CM Review, 28-Jul-25,																																			
356	B51250	Graphics -A/E Review	29-Jul-25	11-Aug-25	10	98	Graphics -A/E Review, 11-Aug-25,																																			
357	B51260	Graphics - Deliverable Upload	13-Nov-25	30-Dec-25	30	32	13-Nov-25 Graphics- Deliverable Upload, 30-Dec-25,																																			
358	Electrical		27-Sep-24 A	17-Dec-25	116	-17	17-Dec-25, Electrical																																			
359	Transformers		10-Feb-25 A	21-Nov-25	100	-8	21-Nov-25, Transformers																																			
360	B50710	75 KVA Transformers - Submittals	10-Feb-25 A	06-Mar-25 A	0																																					
361	B50720	75 KVA Transformers - CM Review	07-Mar-25 A	10-Mar-25 A	0																																					
362	B50730	75KVA Transformers -A/E Review	10-Mar-25 A	31-Mar-25 A	0																																					
363	B50740	75KVA Transformers - Procurement (Not P	01-Apr-25 A	21-Nov-25	100	-8	75KVA Transformers - Procurement (Not Pad Mounted), 21-Nov-25,																																			
364	Primary Meter		27-Sep-24 A	18-Mar-25 A	0																																					
365	B2780	Bryan 1000 KVA Transformer - Submittals	27-Sep-24 A	13-Dec-24 A	0																																					
366	B2950	Bryan 1000 KVA Transformer - CM Review	16-Dec-24 A	16-Dec-24 A	0																																					
367	B3050	Bryan 1000 KVA Transformer -A/E Review	17-Dec-24 A	17-Dec-24 A	0																																					
368	B3210	Bryan 1000 KVA Transformer - Procuremen	18-Dec-24 A	18-Mar-25 A	0																																					
369	Light Fixtures		10-May-25 A	28-Aug-25	40	59	28-Aug-25, Light Fixtures																																			
370	B6100		10-May-25 A	12-May-25 A	0																																					
371	B9650	Light Fixtures - CM Review	12-May-25 A	13-Jun-25 A	0		Jun-25 A,																																			
372	B10070	Light Fixtures -A/E Review	14-May-25 A	24-Jun-25 A	0		24-Jun-25 A,																																			
373	B10640	Light Fixtures - Procurement	03-Jul-25	28-Aug-25	40	59	Light Fixtures - Procurement, 28-Aug-25,																																			
374	Electrical Panels (Breakers)		07-Feb-25 A	17-Dec-25	116	-23	17-Dec-25, Electrical Panels (Breakers)																																			
375	B3910	Electrical Distribution Panels - Submittals	07-Feb-25 A	06-Mar-25 A	0																																					
376	B3920	Electrical Panels/Breakers - CM Review	06-Mar-25 A	10-Mar-25 A	0																																					
377	B4010	Electrical Panels/Breakers -A/E Review	11-Mar-25 A	21-Apr-25 A	0																																					
378	B4060	Electrical Panels/Breakers - Resubmittal	21-Apr-25 A	07-May-25 A	0																																					
379	B4080	Electrical Panels/Breakers - Resubmittal A/I	07-May-25 A	15-May-25 A	0																																					
380	B4390	Electrical Panels (Cans/Breakers) - Procure	16-May-25 A	17-Dec-25	116	-24	Electrical Panels (Cans/Breakers) -Procurement, 17-Dec-25,																																			
381	B4030	Electrical Main Distribution Panels - Procure	16-May-25 A	17-Dec-25	116	-23	Electrical Main Distribution Panels - Procurement, 17-Dec-25,																																			
382	Casework		09-Apr-25 A	21-Oct-25	77	17	21-Oct-25, Casework																																			
383	B3710	Casework - Submittals	09-Apr-25 A	24-Jul-25	15	17	Casework - Submittals, 24-Jul-25,																																			
384	B49840	Casework - CM Review	25-Jul-25	28-Jul-25	2	17	Jul-25 Casework - CM Review, 28-Jul-25,																																			

[illegible]

3180 - BCMEO - 2025.07.03						JB Schedule Print										09-Jul-25 06:48																										
#	Activity ID	Activity Name	Start	Finish	Remaining Duration	Total Float	2025												2026																							
							July		August		S		October		N		D		January		F		March		April		May		June		July		August		S		October					
							2	0	1	2	2	0	1	1	2	3	0	1	2	2	0	1	1	2	3	0	1	2	2	0	1	1	2	0	0	1	2	0	0	1	2	2
433	B51290	Portable X-Ray Procurement	03-Jul-25	20-Feb-26	160	-30	Portable X-Ray Procurement, 20-Feb-26,																																			
434	Millwork		09-Apr-25 A	03-Sep-25	43	100	03-Sep-25, Millwork																																			
435	B51100	Millwork- Submittals	09-Apr-25 A	02-Jul-25 A	0		02-Jul-25 A,																																			
436	B51090	Millwork - CM Review	02-Jul-25 A	07-Jul-25	2	100	Millwork - CM Review, 07-Jul-25,																																			
437	B51110	Millwork -A/E Review	08-Jul-25	22-Jul-25	11	100	Millwork -A/E Review, 22-Jul-25,																																			
438	B51120	Millwork - Procurement	23-Jul-25	03-Sep-25	30	100	Millwork - Procurement, 03-Sep-25,																																			
439	Furniture		11-Jul-25	30-Dec-25	118	20	30-Dec-25, Furniture																																			
440	B51140	Furniture - Submittals	11-Jul-25	14-Aug-25	25	20	Furniture - Submittals, 14-Aug-25,																																			
441	B51130	Furniture - CM Review	15-Aug-25	18-Aug-25	2	20	Furniture - CM Review, 18-Aug-25,																																			
442	B51150	Furniture-A/E Review	19-Aug-25	03-Sep-25	11	20	Furniture-A/E Review, 03-Sep-25,																																			
443	B51160	Furniture - Procurement	04-Sep-25	30-Dec-25	80	20	Furniture - Procurement, 30-Dec-25,																																			
444	Coolers		09-Apr-25 A	12-Dec-25	113	5	12-Dec-25, Coolers																																			
445	Main Cooler		09-Apr-25 A	12-Dec-25	113	-25	12-Dec-25, Main Cooler																																			
446	B3510	Main Cooler - Submittals	09-Apr-25 A	24-Jul-25	15	-25	Main Cooler - Submittals, 24-Jul-25,																																			
447	B3520	Main Cooler - CM Review	25-Jul-25	29-Jul-25	3	-25	Main Cooler - CM Review, 29-Jul-25,																																			
448	B3530	Main Cooler -A/E Review	30-Jul-25	19-Aug-25	15	-25	Main Cooler -A/E Review, 19-Aug-25,																																			
449	B3540	Main Cooler -Procurement	20-Aug-25	12-Dec-25	80	-25	Main Cooler -Procurement, 12-Dec-25,																																			
450	Decomp Cooler		09-Apr-25 A	12-Dec-25	113	5	12-Dec-25, Decomp Cooler																																			
451	B3550	Decomp Cooler - Submittals	09-Apr-25 A	24-Jul-25	15	5	Decomp Cooler - Submittals, 24-Jul-25,																																			
452	B3560	Decomp Cooler - CM Review	25-Jul-25	29-Jul-25	3	5	Decomp Cooler - CM Review, 29-Jul-25,																																			
453	B3570	Decomp Cooler -A/E Review	30-Jul-25	19-Aug-25	15	5	Decomp Cooler -A/E Review, 19-Aug-25,																																			
454	B3580	Decomp Cooler - Procurement	20-Aug-25	12-Dec-25	80	5	Decomp Cooler - Procurement, 12-Dec-25,																																			
455	VDC		04-Dec-24 A	10-Jul-25	5	-16	10-Jul-25, VDC																																			
456	BIM Dwgs - Site Utilities		04-Dec-24 A	14-Feb-25 A	0																																					
457	A1210	Trade Contractor Prep of BIM Dwgs	04-Dec-24 A	23-Jan-25 A	0																																					
458	A1250	Site Utilities - Merge Drawings and Clash D	24-Jan-25 A	27-Jan-25 A	0																																					
459	A1300	Revise Drawings after Clash Detection Rev	28-Jan-25 A	30-Jan-25 A	0																																					
460	A1510	A/E Review and Approve Coordination Dra	10-Feb-25 A	14-Feb-25 A	0																																					
461	BIM Dwgs - Underground MEP/Slab Penetrations		07-Feb-25 A	01-May-25 A	0		Dwgs - Underground MEP/Slab Penetrations																																			
462	A4290	UG - Trade Contractor Prep of BIM Dwgs	07-Feb-25 A	26-Feb-25 A	0																																					
463	A4300	UG - Merge Drawings and Clash Detection	27-Feb-25 A	05-Mar-25 A	0																																					
464	A4310	UG - Revise Drawings after Clash Detectio	06-Mar-25 A	17-Apr-25 A	0																																					
465	A4320	UG -A/E Review and Approve Coordination	17-Apr-25 A	01-May-25 A	0																																					
466	Area A MEP		21-Apr-25 A	10-Jul-25	5	-16	10-Jul-25, Area A MEP																																			
467	A4330	Area A -Trade Contractor Prep of BIM Dwgs	21-Apr-25 A	16-May-25 A	0																																					
468	A4340	Area A - Merge Drawings and Clash Detect	19-May-25 A	22-May-25 A	0																																					
469	A4350	Area A - Revise Drawings after Clash Deter	23-May-25 A	06-Jun-25 A	0																																					
470	A4360	Area A -A/E Review and Approve Coordina	23-Jun-25 A	10-Jul-25	5	-16	Area A -A/E Review and Approve Coordination Drawings, 10-Jul-25,																																			
471	Area B MEP		21-Apr-25 A	10-Jul-25	5	-16	10-Jul-25, Area B MEP																																			
472	A4370	Area B -Trade Contractor Prep of BIM Dwg	21-Apr-25 A	16-May-25 A	0																																					
473	A4380	Area B - Merge Drawings and Clash Detec	19-May-25 A	22-May-25 A	0																																					
474	A4390	Area B - Revise Drawings after Clash Dete	23-May-25 A	06-Jun-25 A	0																																					
475	A4400	Area B -A/E Review and Approve Coordina	23-Jun-25 A	10-Jul-25	5	-16	Area B -A/E Review and Approve Coordination Drawings, 10-Jul-25,																																			
476	Construction		28-Oct-24 A	29-Jun-26	250	0	29-Jun-26, Construction																																			
477	Site/Civil(485,167/11 Ac)		28-Oct-24 A	16-Mar-26	176	-16	16-Mar-26, Site/Civil(485,167/11 Ac)																																			
478	A1570	Project Mobilization	28-Oct-24 A	07-Nov-24 A	0																																					
479	A1580	Site Layout, Prep & Erosion Control	06-Nov-24 A	13-Nov-24 A	0																																					
480	Site Preparatoin		14-Nov-24 A	13-Oct-25	5	2	13-Oct-25, Site Preparatoin																																			

[illegible]

#	Activity ID	Activity Name	Start	Finish	Remaining Duration	Total Float
529	A2840	Install Raceway from transformer to Buildin	05-May-25 A	06-May-25 A	0	
530	A2820	Install East UG Wire (320LF)	18-Aug-25	18-Aug-25	1	2
531	Gas		03-Jul-25	07-Jul-25	2	66
532	A2710	Install East Gas Service (180LF)	03-Jul-25	07-Jul-25	2	66
533	Site Paving & Sidewalks		09-Jun-25 A	06-Oct-25	39	92
534	A1610	Fine Grade Seq.#1	09-Jun-25 A	10-Jun-25 A	0	
535	A1620	F/R/P Concrete Seq. #1 (15,000SQFT)	11-Jun-25 A	18-Jun-25 A	0	
536	A87140	Fine Grade Seq.#2	16-Jun-25 A	16-Jun-25 A	0	
537	A87150	F/R/P Concrete Seq. #2 (12,000SQFT)	16-Jun-25 A	20-Jun-25 A	0	
538	A87160	Fine Grade Seq.#3	18-Jun-25 A	18-Jun-25 A	0	
539	A87170	F/R/P Concrete Seq. #3 (20,000SQFT)	20-Jun-25 A	25-Jul-25 A	0	
540	A87180	Fine Grade Seq.#4	26-Jun-25 A	26-Jun-25 A	0	
541	A87190	F/R/P Concrete Seq. #4 (7,000SQFT)	01-Jul-25 A	12-Aug-25	0	3
542	A87200	Fine Grade Seq.#5	01-Jul-25 A	02-Jul-25 A	0	
543	A87280	Curb Cut Seq #5	12-Aug-25	12-Aug-25	1	2
544	A87210	F/R/P Concrete Seq. #5 (12,000SQFT)	13-Aug-25	20-Aug-25	6	2
545	A87220	Fine Grade Seq.#6	19-Aug-25	20-Aug-25	2	2
546	A87230	F/R/P Concrete Seq. #6 (10,000 SQFT)	21-Aug-25	27-Aug-25	5	2
547	A87240	Fine Grade Seq.#7	21-Aug-25	22-Aug-25	2	5
548	A87260	Fine Grade Seq.#8	25-Aug-25	27-Aug-25	3	12
549	A87250	F/R/P Concrete Seq. #7 (20,000 SQFT)	28-Aug-25	11-Sep-25	10	2
550	A1680	Site Fencing	09-Sep-25	06-Oct-25	20	92
551	A87270	F/R/P Concrete Seq. #8A (15,000SQFT)	12-Sep-25	22-Sep-25	7	2
552	A87300	F/R/P Concrete Seq. #8B (20,000SQFT)	23-Sep-25	06-Oct-25	10	2
553	Chiller Yard/Generator Pad		06-May-25 A	16-Mar-26	176	-16
554	B1080	UG MEP Generator Yard	06-May-25 A	08-May-25 A	0	
555	B1090	Fine Grade Exterior Pads	27-Jun-25 A	10-Jul-25	5	140
556	B1100	F/R/P Exterior Pads	11-Jul-25	22-Jul-25	8	140
557	B1110	Place Chillers	21-Jan-26	21-Jan-26	1	16
558	B1120	Chiller Interconnecting Piping	22-Jan-26	26-Jan-26	3	19
559	B1140	Place Generator	10-Mar-26	10-Mar-26	1	-18
560	B1150	Generator Tie-in	11-Mar-26	12-Mar-26	2	-15
561	B1160	Yard/Pad Fencing	11-Mar-26	16-Mar-26	4	-18
562	Site		07-Oct-25	17-Nov-25	30	74
563	AP30140	Sidewalk/Hardscapes	07-Oct-25	14-Oct-25	6	98
564	AP30100	Site Irrigation	14-Oct-25	27-Oct-25	10	62
565	AP30110	Site SOD/Hydrommulch	28-Oct-25	10-Nov-25	10	62
566	AP30120	Landscaping Finishes	11-Nov-25	17-Nov-25	5	62
567	Structure		20-Feb-25 A	07-Nov-25	90	30
568	Foundations		20-Feb-25 A	29-Jul-25	18	-31
569	Foundations-Area A		20-Feb-25 A	14-Jul-25	7	-20
570	A3370	Tie Area A Pier Cages	20-Feb-25 A	25-Feb-25 A	0	
571	A3380	Drill & Place Area A Piers (60 Piers)	24-Feb-25 A	06-Mar-25 A	0	
572	A3390	Excavate for Grade Beams Area A (500LF)	07-Mar-25 A	24-Mar-25 A	0	
573	A3400	F/R Grade Beams Area A	25-Mar-25 A	15-Apr-25 A	0	
574	A3620	Pour Grade Beams Area A	15-Apr-25 A	15-Apr-25 A	0	
575	A3660	GB Curing Area A	15-Apr-25 A	22-Apr-25 A	0	
576	A3670	Stripping Area A	18-Apr-25 A	25-Apr-25 A	0	

[illegible]

#	Activity ID	Activity Name	Start	Finish	Remaining Duration	Total Float	2025																												2026																												
							July		August			S		October			N		D		January			F		March			April			May			June			July			August			S		October																	
							2	0	1	2	2	0	1	1	2	3	0	1	2	2	0	1	1	2	0	0	1	2	3	0	1	2	2	0	1	1	2	2	0	1	1	2	2	0	1	1	2	2	0	1	1	2											
625		A3590	Place Concrete (2000 Square Feet)	20-Aug-25	20-Aug-25	1	-26	20-Aug-25 Place Concrete (2000 Square Feet), 20-Aug-25,																																																							
626		A3610	Area B - Cure Concrete	21-Aug-25	27-Aug-25	5	47	21-Aug-25 Area B - Cure Concrete, 27-Aug-25,																																																							
627		A3720	Area A -Place MEP Pads	28-Aug-25	02-Sep-25	3	47	28-Aug-25 Area A -Place MEP Pads, 02-Sep-25,																																																							
628		A3750	Set MEP Equipment -Area A	03-Nov-25	07-Nov-25	5	4	03-Nov-25 Set MEP Equipment -Area A, 07-Nov-25,																																																							
629	Structural Steel Erection -Area B			22-Aug-25	25-Sep-25	24	29	22-Aug-25 25-Sep-25, Structural Steel Erection -Area B																																																							
630		A3230	Shake Out & Prep Structural SteelArea B	22-Aug-25	28-Aug-25	5	-40	22-Aug-25 Shake Out & Prep Structural SteelArea B, 28-Aug-25,																																																							
631		A3240	Erect Structural SteelArea B	29-Aug-25	05-Sep-25	5	-40	29-Aug-25 Erect Structural SteelArea B, 05-Sep-25,																																																							
632		A3260	Install Metal Deck Area B (Mezzanine/Flat	08-Sep-25	10-Sep-25	3	-40	08-Sep-25 Install Metal Deck Area B (Mezzanine/Flat Roof), 10-Sep-25,																																																							
633		A3250	Detail SteelArea B	11-Sep-25	15-Sep-25	3	-35	11-Sep-25 Detail SteelArea B, 15-Sep-25,																																																							
634		A86940	Install Metal Decking (Area B - Low Roof)	11-Sep-25	15-Sep-25	3	-30	11-Sep-25 Install Metal Decking (Area B - Low Roof), 15-Sep-25,																																																							
635	SOMD			11-Sep-25	25-Sep-25	11	29	11-Sep-25 25-Sep-25, SOMD																																																							
636		A3270	Area B - Detail Out Openings	11-Sep-25	12-Sep-25	2	29	11-Sep-25 Area B - Detail Out Openings, 12-Sep-25,																																																							
637		A3280	Area B Mezz - Install Edge Forms & Blocko	11-Sep-25	11-Sep-25	1	30	11-Sep-25 Area B Mezz - Install Edge Forms & Blockouts, 11-Sep-25,																																																							
638		A3290	Area B - Install MEP Sleeves Hangers	11-Sep-25	11-Sep-25	1	30	11-Sep-25 Area B - Install MEP Sleeves Hangers, 11-Sep-25,																																																							
639		A3300	Area B - Install Rebar	15-Sep-25	15-Sep-25	1	29	15-Sep-25 Area B - Install Rebar, 15-Sep-25,																																																							
640		A3310	Place Concrete (800 Square Feet)	16-Sep-25	16-Sep-25	1	29	16-Sep-25 Place Concrete (800 Square Feet), 16-Sep-25,																																																							
641		A3330	Area B - Cure Concrete	17-Sep-25	23-Sep-25	5	29	17-Sep-25 Area B - Cure Concrete, 23-Sep-25,																																																							
642		A5220	Area B - Place MEP Pads	24-Sep-25	25-Sep-25	2	29	24-Sep-25 Area B - Place MEP Pads, 25-Sep-25,																																																							
643	Exterior Skin			28-Aug-25	13-Jan-26	93	26	28-Aug-25 13-Jan-26, Exterior Skin																																																							
644	Area A (Flat Roof)			28-Aug-25	31-Dec-25	85	34	28-Aug-25 31-Dec-25, Area A (Flat Roof)																																																							
645	Flat Roof			28-Aug-25	31-Dec-25	85	34	28-Aug-25 31-Dec-25, Flat Roof																																																							
646		A86900	Flat Roof - Roof Drains & MEP Tie-in	28-Aug-25	02-Sep-25	3	-10	28-Aug-25 Flat Roof - Roof Drains & MEP Tie-in, 02-Sep-25,																																																							
647		A86990	Flat Roof - Install Edge Forms & Blockouts	28-Aug-25	29-Aug-25	2	-9	28-Aug-25 Flat Roof - Install Edge Forms & Blockouts, 29-Aug-25,																																																							
648		A87020	Flat Roof - CFMF/Plywood @ parapet	28-Aug-25	10-Sep-25	9	-16	28-Aug-25 Flat Roof - CFMF/Plywood @ parapet, 10-Sep-25,																																																							
649		A87000	Flat Roof - Insulate Roof -Area A	11-Sep-25	15-Sep-25	3	-16	11-Sep-25 Flat Roof - Insulate Roof -Area A, 15-Sep-25,																																																							
650		A86920	Flat Roof - TPO Roof (10,500sf)	19-Sep-25	06-Oct-25	12	-16	19-Sep-25 Flat Roof - TPO Roof (10,500sf), 06-Oct-25,																																																							
651		A86980	Flat Roof - Set Exhaust Fans	24-Nov-25	24-Nov-25	1	46	24-Nov-25 Flat Roof - Set Exhaust Fans, 24-Nov-25,																																																							
652		A86930	Flat Roof - Coping Cap (N,E,S)	30-Dec-25	31-Dec-25	2	34	30-Dec-25 Flat Roof - Coping Cap (N,E,S), 31-Dec-25,																																																							
653	Area B Roof (Low Roof)			16-Sep-25	06-Jan-26	76	31	16-Sep-25 06-Jan-26, Area B Roof (Low Roof)																																																							
654		A87030	Area B (Low Roof) - Roof Drains & MEP Tie	16-Sep-25	18-Sep-25	3	-30	16-Sep-25 Area B (Low Roof) - Roof Drains & MEP Tie-in, 18-Sep-25,																																																							
655		A87040	Area B (Low Roof) - Insulate/TPO Flat Area	23-Sep-25	29-Sep-25	5	-32	23-Sep-25 Area B (Low Roof) - Insulate/TPO Flat Areas, 29-Sep-25,																																																							
656		A86950	Area B (Low Roof) - Low Roof Insulation	30-Sep-25	06-Oct-25	5	-32	30-Sep-25 Area B (Low Roof) - Low Roof Insulation, 06-Oct-25,																																																							
657		A86960	Area B (Low Roof) - Low Roof Metal Roof S	07-Oct-25	28-Oct-25	16	-32	07-Oct-25 Area B (Low Roof) - Low Roof Metal Roof System (14,800 Square Feet), 28-Oct-25,																																																							
658		A87050	Area B (Low Roof) - Coping Cap	30-Dec-25	06-Jan-26	5	31	30-Dec-25 Area B (Low Roof) - Coping Cap, 06-Jan-26,																																																							
659	North			05-Sep-25	21-Oct-25	33	67	05-Sep-25 21-Oct-25, North																																																							
660		A1860	Frame North Exterior Walls (SANE Corner)	05-Sep-25	09-Sep-25	3	-33	05-Sep-25 Frame North Exterior Walls (SANE Corner) (4,800 Square Feet), 09-Sep-25,																																																							
661		A1870	Sheath Exterior Walls North	10-Sep-25	12-Sep-25	3	-29	10-Sep-25 Sheath Exterior Walls North, 12-Sep-25,																																																							
662		A2180	MEP Exterior Wall Rough-in North	15-Sep-25	16-Sep-25	2	-25	15-Sep-25 MEP Exterior Wall Rough-in North, 16-Sep-25,																																																							
663		A1880	Install Waterproofing North (3465sf)	17-Sep-25	19-Sep-25	3	-25	17-Sep-25 Install Waterproofing North (3465sf), 19-Sep-25,																																																							
664		A1930	Exterior Windows North (210 sf)	22-Sep-25	23-Sep-25	2	-16	22-Sep-25 Exterior Windows North (210 sf), 23-Sep-25,																																																							
665		A1890	Water Intrusion Tesing North	24-Sep-25	24-Sep-25	1	36	24-Sep-25 Water Intrusion Tesing North, 24-Sep-25,																																																							
666		A1900	Rigid Insulation North	25-Sep-25	26-Sep-25	2	36	25-Sep-25 Rigid Insulation North, 26-Sep-25,																																																							
667		A1910	Masonry North (4200 sf)	29-Sep-25	10-Oct-25	10	36	29-Sep-25 Masdnry North (4200 sf), 10-Oct-25,																																																							
668		A1920	Exterior Metal Panels North (821 sf)	29-Sep-25	30-Sep-25	2	80	29-Sep-25 Exterior Metal Panels North (821 sf), 30-Sep-25,																																																							
669		A2390	Louver Placement - North	13-Oct-25	17-Oct-25	5	67	13-Oct-25 Louver Placement - North, 17-Oct-25,																																																							
670		A2260	Joint Sealants - North	20-Oct-25	21-Oct-25	2	67	20-Oct-25 Joint Sealants - North, 21-Oct-25,																																																							
671	West			12-Sep-25	24-Nov-25	52	47	12-Sep-25 24-Nov-25, West																																																							
672		A1940	Frame Exterior Walls West	12-Sep-25	22-Sep-25	7	-35	12-Sep-25 Frame Exterior Walls West, 22-Sep-25,																																																							

#	Activity ID	Activity Name	Start	Finish	Remaining Duration	Total Float
025						
JulyAugustSOctoberNDDJanuaryFMarchAprilMayJuneJulyAugustSD October						
673	A1950	Sheath Exterior Walls West	23-Sep-25	30-Sep-25	6	-35
674	A2190	MEP Exterior Rough-in West	01-Oct-25	03-Oct-25	3	-35
675	A1960	Install Waterproofing West (3635 sf)	06-Oct-25	14-Oct-25	7	-35
676	A2000	Exterior Storefront West (150sf)	15-Oct-25	17-Oct-25	3	26
677	A2400	Exterior Windows West	15-Oct-25	17-Oct-25	3	-31
678	A1970	Water Intrusion Tesing West	20-Oct-25	21-Oct-25	2	26
679	A1980	Rigid Insulation West	22-Oct-25	24-Oct-25	3	26
680	A1990	Masonry West (3400sf)	27-Oct-25	18-Nov-25	17	26
681	A2270	Joint Sealants - West	19-Nov-25	24-Nov-25	4	47
682	South		23-Sep-25	08-Dec-25	53	41
683	A2010	Frame Exterior Walls South	23-Sep-25	25-Sep-25	3	-35
684	A2020	Sheath Exterior Walls South	01-Oct-25	03-Oct-25	3	-34
685	A2200	MEP Exterior Rough-in South	06-Oct-25	07-Oct-25	2	-30
686	A2030	Install Waterproofing South	15-Oct-25	17-Oct-25	3	-35
687	A2080	Exterior Storefront South (380 sf)	20-Oct-25	21-Oct-25	2	42
688	A2410	Exterior Windows South	20-Oct-25	22-Oct-25	3	-31
689	A2040	Water Intrusion Tesing South	23-Oct-25	23-Oct-25	1	41
690	A2050	Rigid Insulation South	27-Oct-25	29-Oct-25	3	40
691	A2060	Masonry South (844sf)	19-Nov-25	02-Dec-25	8	26
692	A2070	Exterior Metal South (432sf)	03-Dec-25	04-Dec-25	2	40
693	A2280	Joint Sealants South	05-Dec-25	08-Dec-25	2	41
694	East		26-Sep-25	02-Jan-26	66	28
695	A2090	Frame Exterior Walls East	26-Sep-25	06-Oct-25	7	-35
696	A2100	Sheath Exterior Walls East	07-Oct-25	14-Oct-25	6	-35
697	A2210	MEP Exterior Rough-in East	15-Oct-25	17-Oct-25	3	-35
698	A2110	Install Waterproofing East	20-Oct-25	28-Oct-25	7	-35
699	A2160	Exterior Storefront East	29-Oct-25	03-Nov-25	4	40
700	A2170	Exterior Windows East (411sf)	29-Oct-25	31-Oct-25	3	-35
701	A2120	Water Intrusion Tesing East	04-Nov-25	04-Nov-25	1	40
702	A2130	Rigid Insulation East	05-Nov-25	10-Nov-25	4	40
703	A2140	Masonry East (2325sf)	03-Dec-25	29-Dec-25	17	26
704	A2150	Exterior Metal Panels East (721sf)	05-Dec-25	09-Dec-25	3	40
705	A2290	Joint Sealants - East	30-Dec-25	02-Jan-26	3	28
706	Exterior OH Doors		24-Nov-25	29-Dec-25	22	36
707	A2430	Overhead Coiling Doors North	24-Nov-25	26-Nov-25	3	49
708	A2440	Overhead Coiling Doors West	01-Dec-25	03-Dec-25	3	49
709	A2450	Overhead Coiling Doors South	04-Dec-25	08-Dec-25	3	49
710	A5240	Install Permanent Exterior Doors	23-Dec-25	29-Dec-25	3	36
711	Flat Roof Parapet		07-Oct-25	13-Jan-26	66	26
712	A2300	Frame South Parapet	07-Oct-25	08-Oct-25	2	73
713	A2310	Sheath South Parapet	15-Oct-25	16-Oct-25	2	69
714	A2320	MEP Exterior Roughin South Parapet	20-Oct-25	20-Oct-25	1	68
715	A2330	Install Waterproofing South Parapet	29-Oct-25	30-Oct-25	2	62
716	A2340	Water Intrusion Test South Parapet	05-Nov-25	05-Nov-25	1	59
717	A2350	Rigid Insulation South Parapet	11-Nov-25	11-Nov-25	1	56
718	A2360	Exterior Metal Panel South Parapet	10-Dec-25	11-Dec-25	2	41
719	A2380	Masonry South Parapet	30-Dec-25	06-Jan-26	5	26
720	A2370	Joint Sealants South Parapet	07-Jan-26	13-Jan-26	5	26

#	Activity ID	Activity Name	Start	Finish	Remaining Duration	Total Float
025						
JulyAugustSNDOJanuaryFMarchAprilMayJuneJulyAugustSOctober						
20122011230122011200123012201120012001200122011201123012200120012301220112						
721	Building Interiors		28-Aug-25	10-Apr-26	156	55
722	Area A		28-Aug-25	31-Mar-26	148	-23
723	Area A Pre Dry-in Scope		28-Aug-25	09-Dec-25	71	-17
724	OH		28-Aug-25	09-Dec-25	71	-17
725	A3770	Area A - Overhead BAS Rough-in	28-Aug-25	18-Sep-25	15	7
726	A3700	Area A - Overhead Ductwork - Trunk Line	04-Sep-25	24-Sep-25	15	-13
727	A3710	Area A - Overhead Mechanical Main Piping	12-Sep-25	02-Oct-25	15	-8
728	A3740	Area A - Overhead Plumbing Piping	12-Sep-25	02-Oct-25	15	-3
729	A3730	Area A - Overhead Elect/FA/Tele/Sec. RI	16-Sep-25	06-Oct-25	15	-5
730	A3780	Area A - Test Ductwork Trunk Line	25-Sep-25	25-Sep-25	1	-13
731	A3880	Area A - Test Mechanical Piping	03-Oct-25	09-Oct-25	5	-8
732	A3760	Area A - Overhead Fire Protection	08-Oct-25	28-Oct-25	15	-26
733	A5200	Area A - Overhead Ductwork Branches	08-Oct-25	14-Oct-25	5	-21
734	A3870	Area A - Pressure Test Fire Protection	29-Oct-25	04-Nov-25	5	-26
735	A3930	Area A - Overhead Cable Tray	17-Nov-25	09-Dec-25	15	-17
736	Walls		28-Aug-25	12-Nov-25	54	-40
737	A3940	Area A - CMU Wall Installation	28-Aug-25	11-Sep-25	10	-31
738	A3790	Area A - Layout Walls/Install Top Track	11-Sep-25	24-Sep-25	10	-40
739	A3800	Area A - Install HM Door Frames	25-Sep-25	08-Oct-25	10	-40
740	A3810	Area A - Frame Walls	25-Sep-25	08-Oct-25	10	-40
741	A3820	Area A - Rough-in In-wall Electrical	09-Oct-25	29-Oct-25	15	-40
742	A3830	Area A - Rough-in In-wall Plumbing	09-Oct-25	29-Oct-25	15	-40
743	A3840	Area A - Rough-in In-wall Duct?	09-Oct-25	15-Oct-25	5	-30
744	A3850	Area A - Rough-in In-wall Data/Telecom/Security/FA	09-Oct-25	29-Oct-25	15	-40
745	A3860	Area A - Install In-wall Blocking	09-Oct-25	13-Oct-25	3	-28
746	A5340	Area A - Rough-in In-Wall BAS	09-Oct-25	15-Oct-25	5	-30
747	A3900	Area A - One Side Walls	24-Oct-25	29-Oct-25	4	-33
748	A3890	Area A - Vaughn Wall Cover-up Inspect/Corr	30-Oct-25	05-Nov-25	5	-40
749	A3920	Area A - CoB Wall Coverup Inspection/Corr	06-Nov-25	12-Nov-25	5	-40
750	Area A Dry-in Scope		09-Oct-25	31-Mar-26	119	-23
751	Walls		03-Nov-25	03-Dec-25	21	-8
752	A3910	Area A - Install Batt Insulation	03-Nov-25	05-Nov-25	3	-35
753	A4000	Area A - Tape/Float/Walls	11-Nov-25	24-Nov-25	10	-40
754	A3970	Area A - Two Side Walls	13-Nov-25	19-Nov-25	5	-40
755	A4160	Area A - Prime 1st Coat Walls	25-Nov-25	03-Dec-25	5	-8
756	Area A Mechanical		08-Jan-26	15-Jan-26	6	-39
757	ahu	Set AHU-1 Autopsy Area	08-Jan-26	09-Jan-26	2	-39
758	A5500	Tie-in AHU-1 Mechanical Piping	12-Jan-26	15-Jan-26	4	-39
759	Coolers		10-Nov-25	25-Mar-26	93	-25
760	Main Cooler		10-Nov-25	11-Feb-26	63	3
761	B50340	Main Cooler - Electrical Termination	10-Nov-25	12-Nov-25	3	63
762	B50260	Main Cooler - Ceiling & Walls	15-Dec-25	28-Jan-26	30	-25
763	B50270	Main Cooler - Door Installation	29-Jan-26	11-Feb-26	10	3
764	B50280	Main Cooler - Equipment Placement	29-Jan-26	04-Feb-26	5	6
765	B50330	Main Cooler- Controls Termination	05-Feb-26	06-Feb-26	2	6
766	Decomp Cooler		29-Jan-26	25-Mar-26	40	-25
767	B50300	Decomp Cooler - Ceiling & Walls	29-Jan-26	11-Mar-26	30	-25
768	B50310	Decomp Cooler - Door Installation	12-Mar-26	25-Mar-26	10	-25

#	Activity ID	Activity Name	Start	Finish	Remaining Duration	Total Float	2025																												2026																																																					
							July							August							S	October							N	D	January							F	March							April							May							June							July							August							S	October						
							2	0	1	2	2	0	1	2	2	3	0	1	2	2	0	1	1	2	2	0	0	1	2	3	0	1	2	2	0	1	1	2	2	0	1	2	2	3	0	1	2	2	0	1	1	2	2	0	1	2	2	0	1	1	2																											
769	B50320	Decomp Cooler - Equipment Placement	12-Mar-26	18-Mar-26	5	-22	12-Mar-26 ■ Decomp Cooler - Equipment Placement, 18-Mar-26,																																																																																	
770	B50350	Decomp Cooler - Controls Termination	19-Mar-26	20-Mar-26	2	-22	19-Mar-26 ■ Decomp Cooler - Controls Termination, 20-Mar-26,																																																																																	
771	B50360	Decomp Cooler - Electrical Termination	19-Mar-26	20-Mar-26	2	-22	19-Mar-26 ■ Decomp Cooler - Electrical Termination, 20-Mar-26,																																																																																	
772	Hard Ceiling OH		03-Nov-25	28-Jan-26	58	-40	03-Nov-25 ■ Area A - HC - Insulate Mechanical Piping, 14-Nov-25, 03-Nov-25 ■ Area A - HC - OH Duct Insulation, 14-Nov-25, 20-Nov-25 ■ Area A - HC - Fire Caulk all Fire Rated Walls, 24-Nov-25, 25-Nov-25 ■ Area A - HC - Vaughn OH Inspection/Corrections, 03-Dec-25, 25-Nov-25 ■ Area A - HC - Frame Hard Ceilings, 12-Dec-25, 04-Dec-25 ■ Area A - HC - CoB OH Inspection/Corrections, 10-Dec-25, 15-Dec-25 ■ Area A - HC - Hang Hard Ceilings, 30-Dec-25, 15-Dec-25 ■ Area A - HC - OH Electrical Trimout, 18-Dec-25, 15-Dec-25 ■ Area A - HC - OH Mechanical Trimout, 18-Dec-25, 31-Dec-25 ■ Area A - HC - Tape/Float Hard Ceilings, 16-Jan-26, 19-Jan-26 ■ Area A - HC - Paint Hard Ceiling, 26-Jan-26, 27-Jan-26 ■ Area A - HC - OH Fire Protection Trimout, 28-Jan-26, 28-Jan-26, Hard Ceiling OH																																																																																	
773	A3950	Area A - HC - Insulate Mechanical Piping	03-Nov-25	14-Nov-25	10	-9	03-Nov-25 ■ Area A - HC - Insulate Mechanical Piping, 14-Nov-25,																																																																																	
774	A4060	Area A - HC - OH Duct Insulation	03-Nov-25	14-Nov-25	10	-34	03-Nov-25 ■ Area A - HC - OH Duct Insulation, 14-Nov-25,																																																																																	
775	A3960	Area A - HC - Fire Caulk all Fire Rated Wall	20-Nov-25	24-Nov-25	3	-39	20-Nov-25 ■ Area A - HC - Fire Caulk all Fire Rated Walls, 24-Nov-25,																																																																																	
776	A3980	Area A - HC - Vaughn OH Inspection/Corre	25-Nov-25	03-Dec-25	5	-38	25-Nov-25 ■ Area A - HC - Vaughn OH Inspection/Corrections, 03-Dec-25,																																																																																	
777	A4010	Area A - HC - Frame Hard Ceilings	25-Nov-25	12-Dec-25	12	-40	25-Nov-25 ■ Area A - HC - Frame Hard Ceilings, 12-Dec-25,																																																																																	
778	A3990	Area A - HC - CoB OH Inspection/Correctic	04-Dec-25	10-Dec-25	5	-38	04-Dec-25 ■ Area A - HC - CoB OH Inspection/Corrections, 10-Dec-25,																																																																																	
779	A4020	Area A - HC - Hang Hard Ceilings	15-Dec-25	30-Dec-25	10	-40	15-Dec-25 ■ Area A - HC - Hang Hard Ceilings, 30-Dec-25,																																																																																	
780	A4030	Area A - HC - OH Electrical Trimout	15-Dec-25	18-Dec-25	4	-14	15-Dec-25 ■ Area A - HC - OH Electrical Trimout, 18-Dec-25,																																																																																	
781	A4480	Area A - HC - OH Mechanical Trimout	15-Dec-25	18-Dec-25	4	-14	15-Dec-25 ■ Area A - HC - OH Mechanical Trimout, 18-Dec-25,																																																																																	
782	A4050	Area A - HC - Tape/Float Hard Ceilings	31-Dec-25	16-Jan-26	12	-40	31-Dec-25 ■ Area A - HC - Tape/Float Hard Ceilings, 16-Jan-26,																																																																																	
783	A4120	Area A - HC - Paint Hard Ceiling	19-Jan-26	26-Jan-26	6	-40	19-Jan-26 ■ Area A - HC - Paint Hard Ceiling, 26-Jan-26,																																																																																	
784	A4040	Area A - HC - OH Fire Protection Trimout	27-Jan-26	28-Jan-26	2	-40	27-Jan-26 ■ Area A - HC - OH Fire Protection Trimout, 28-Jan-26,																																																																																	
785	Suspended Ceiling OH & Buildout		10-Nov-25	18-Dec-25	27	41	10-Nov-25 ■ Area A -SC - Frame Suspended Ceilings, 17-Nov-25, 17-Nov-25 ■ Area A -SC - Insulate Mechanical Piping, 02-Dec-25, 18-Nov-25 ■ Area A -SC - OH Electrical Trimout, 20-Nov-25, 18-Nov-25 ■ Area A -SC - OH Fire Protection Trimout, 19-Nov-25, 18-Nov-25 ■ Area A -SC - OH Mechanical Trimout, 21-Nov-25, 25-Nov-25 ■ Area A -SC - Fire Caulk all Fire Rated Walls, 01-Dec-25, 10-Dec-25 ■ Area A -SC- Vaughn OH Inspection/Corrections, 16-Dec-25, 17-Dec-25 ■ Area A -SC - CoB OH Inspection/Corrections, 18-Dec-25, 18-Dec-25, Suspended Ceiling OH & Buildout																																																																																	
786	A4110	Area A -SC - Frame Suspended Ceilings	10-Nov-25	17-Nov-25	6	0	10-Nov-25 ■ Area A -SC - Frame Suspended Ceilings, 17-Nov-25,																																																																																	
787	A4070	Area A -SC - Insulate Mechanical Piping	17-Nov-25	02-Dec-25	10	-9	17-Nov-25 ■ Area A -SC - Insulate Mechanical Piping, 02-Dec-25,																																																																																	
788	A4130	Area A -SC - OH Electrical Trimout	18-Nov-25	20-Nov-25	3	46	18-Nov-25 ■ Area A -SC - OH Electrical Trimout, 20-Nov-25,																																																																																	
789	A4140	Area A -SC - OH Fire Protection Trimout	18-Nov-25	19-Nov-25	2	60	18-Nov-25 ■ Area A -SC - OH Fire Protection Trimout, 19-Nov-25,																																																																																	
790	A4150	Area A -SC - OH Mechanical Trimout	18-Nov-25	21-Nov-25	4	58	18-Nov-25 ■ Area A -SC - OH Mechanical Trimout, 21-Nov-25,																																																																																	
791	A4080	Area A -SC - Fire Caulk all Fire Rated Walls	25-Nov-25	01-Dec-25	3	-8	25-Nov-25 ■ Area A -SC - Fire Caulk all Fire Rated Walls, 01-Dec-25,																																																																																	
792	A4090	Area A -SC- Vaughn OH Inspection/Correct	10-Dec-25	16-Dec-25	5	-14	10-Dec-25 ■ Area A -SC- Vaughn OH Inspection/Corrections, 16-Dec-25,																																																																																	
793	A4100	Area A -SC - CoB OH Inspection/Corrector	17-Dec-25	18-Dec-25	2	-14	17-Dec-25 ■ Area A -SC - CoB OH Inspection/Corrections, 18-Dec-25,																																																																																	
794	Wiring		16-Oct-25	07-Nov-25	17	0	16-Oct-25 ■ Area A - Pull Controls Wiring, 21-Oct-25,																																																																																	
795	A4170	Area A - Pull Controls Wiring	16-Oct-25	21-Oct-25	4	13	16-Oct-25 ■ Area A - Pull Controls Wiring, 21-Oct-25,																																																																																	
796	A4180	Area A - Pull Security Cabling	30-Oct-25	04-Nov-25	4	3	30-Oct-25 ■ Area A - Pull Security Cabling, 04-Nov-25,																																																																																	
797	A4190	Area A - Pull Electrical Branch Wiring	30-Oct-25	07-Nov-25	7	0	30-Oct-25 ■ Area A - Pull Electrical Branch Wiring, 07-Nov-25,																																																																																	
798	A4200	Area A - Pull Fire Alarm Cabling	30-Oct-25	06-Nov-25	6	1	30-Oct-25 ■ Area A - Pull Fire Alarm Cabling, 06-Nov-25,																																																																																	
799	A4280	Area A - Pull Data Cabling	30-Oct-25	04-Nov-25	4	3	30-Oct-25 ■ Area A - Pull Data Cabling, 04-Nov-25,																																																																																	
800	Finishes		20-Nov-25	31-Mar-26	89	-29	20-Nov-25 ■ Area A - Install Fire Extinguisher Cabinets, 08-Dec-25, 02-Mar-26 ■ Area A - Final Paint Walls, 09-Mar-26, 02-Mar-26 ■ Area A - Set Plumbing Fixtures, 06-Mar-26, 10-Mar-26 ■ Area A - BAS Trimout, 12-Mar-26, 10-Mar-26 ■ Area A - Fire Alarm Device Trimout, 12-Mar-26, 10-Mar-26 ■ Area A - Security Trimout, 12-Mar-26, 10-Mar-26 ■ Area A - Electrical Trimout, 23-Mar-26, 10-Mar-26 ■ Area A - Signage Install, 11-Mar-26, 16-Mar-26 ■ Area A - Install Doors & Hardware, Tie-in Security, 27-Mar-26, 25-Mar-26 ■ Area A - Touchup Final Paint, 31-Mar-26, 31-Mar-26, Finishes																																																																																	
801	A5060	Area A - Install Fire Extinguisher Cabinets	04-Dec-25	08-Dec-25	3	20	04-Dec-25 ■ Area A - Install Fire Extinguisher Cabinets, 08-Dec-25,																																																																																	
802	A4210	Area A - Final Paint Walls	02-Mar-26	09-Mar-26	6	-36	02-Mar-26 ■ Area A - Final Paint Walls, 09-Mar-26,																																																																																	
803	A4450	Area A - Set Plumbing Fixtures	02-Mar-26	06-Mar-26	5	-12	02-Mar-26 ■ Area A - Set Plumbing Fixtures, 06-Mar-26,																																																																																	
804	A4220	Area A - BAS Trimout	10-Mar-26	12-Mar-26	3	-29	10-Mar-26 ■ Area A - BAS Trimout, 12-Mar-26,																																																																																	
805	A4230	Area A - Fire Alarm Device Trimout	10-Mar-26	12-Mar-26	3	-16	10-Mar-26 ■ Area A - Fire Alarm Device Trimout, 12-Mar-26,																																																																																	
806	A4240	Area A - Security Trimout	10-Mar-26	12-Mar-26	3	-16	10-Mar-26 ■ Area A - Security Trimout, 12-Mar-26,																																																																																	
807	A4250	Area A - Electrical Trimout	10-Mar-26	23-Mar-26	10	-36	10-Mar-26 ■ Area A - Electrical Trimout, 23-Mar-26,																																																																																	
808	A4270	Area A - Signage Install	10-Mar-26	11-Mar-26	2	-15	10-Mar-26 ■ Area A - Signage Install, 11-Mar-26,																																																																																	
809	A4260	Area A - Install Doors & Hardware, Tie-in Se	16-Mar-26	27-Mar-26	10	-32	16-Mar-26 ■ Area A - Install Doors & Hardware, Tie-in Security, 27-Mar-26,																																																																																	
810	A5230	Area A - Touchup Final Paint	25-Mar-26	31-Mar-26	5	-29	25-Mar-26 ■ Area A - Touchup Final Paint, 31-Mar-26,																																																																																	
811	Flooring		29-Jan-26	13-Mar-26	32	-32	29-Jan-26 ■ Area A - Bead Blast, 03-Feb-26, 04-Feb-26 ■ Area A - Install Strips/Float(Slope), 09-Feb-26, 10-Feb-26 ■ Area A - Mix/Pour Terrazzo, 13-Feb-26, 16-Feb-26 ■ Area A - Terrazzo Cure Time, 20-Feb-26, 23-Feb-26 ■ Area A - Grind/Polish Terrazzo, 25-Feb-26, 13-Mar-26, Flooring																																																																																	
812	A5320	Area A - Bead Blast	29-Jan-26	03-Feb-26	4	-40	29-Jan-26 ■ Area A - Bead Blast, 03-Feb-26,																																																																																	
813	A5350	Area A - Install Strips/Float(Slope)	04-Feb-26	09-Feb-26	4	-40	04-Feb-26 ■ Area A - Install Strips/Float(Slope), 09-Feb-26,																																																																																	
814	A5360	Area A - Mix/Pour Terrazzo	10-Feb-26	13-Feb-26	4	-40	10-Feb-26 ■ Area A - Mix/Pour Terrazzo, 13-Feb-26,																																																																																	
815	A5370	Area A - Terrazzo Cure Time	16-Feb-26	20-Feb-26	5	-40	16-Feb-26 ■ Area A - Terrazzo Cure Time, 20-Feb-26,																																																																																	
816	A5380	Area A - Grind/Polish Terrazzo	23-Feb-26	25-Feb-26	3	-40	23-Feb-26 ■ Area A - Grind/Polish Terrazzo, 25-Feb-26,																																																																																	

[illegible]

[illegible]

#	Activity ID	Activity Name	Start	Finish	Remaining Duration	Total Float
025						
JulyAugustSONDJanuaryFMarchAprilMayJuneJulyAugustSOctober 20122012301220112001230122011200120012001220112001123012200112001122011200112301220011220112						
913	A4800	Area B - SC - Fire Caulk all Fire Rated Walls	24-Nov-25	02-Dec-25	5	-3
914	A4830	Area B - SC - Frame Suspended Ceilings	22-Jan-26	06-Feb-26	12	-30
915	A4810	Area B - SC - Vaughn OH Inspection/Corrections	09-Feb-26	13-Feb-26	5	-30
916	A4820	Area B - SC - CoB OH Inspection/Corrections	16-Feb-26	20-Feb-26	5	-30
917	A4840	Area B - SC - Install Tile	23-Feb-26	27-Feb-26	5	-30
918	A4850	Area B - SC - OH Electrical Trimout	02-Mar-26	13-Mar-26	10	-30
919	A4860	Area B - SC - OH Fire Protection Trimout	02-Mar-26	06-Mar-26	5	-12
920	A4870	Area B - SC - OH Mechanical Trimout	02-Mar-26	10-Mar-26	7	-14
921	Walls		06-Nov-25	11-Dec-25	24	-16
922	A4640	Area B - Install Batt Insulation	06-Nov-25	10-Nov-25	3	-12
923	A4700	Area B - Two Side Walls	17-Nov-25	21-Nov-25	5	-16
924	A4730	Area B - Tape/Flo at Walls	24-Nov-25	04-Dec-25	7	-16
925	A4880	Area B - Prime 1st Coat Walls	05-Dec-25	11-Dec-25	5	-16
926	Wiring		03-Nov-25	02-Jan-26	40	-17
927	A4890	Area B - Pull Controls Wiring	03-Nov-25	06-Nov-25	4	19
928	A4910	Area B - Pull Electrical Branch Wiring	03-Nov-25	12-Nov-25	8	1
929	A4920	Area B - Pull Fire Alarm Cabling	03-Nov-25	07-Nov-25	5	18
930	A5450	Area B -Pull Data Cabling	03-Nov-25	10-Nov-25	6	17
931	A4900	Area B - Pull Security Cabling	26-Dec-25	02-Jan-26	5	-17
932	Finishes		12-Dec-25	10-Apr-26	83	-37
933	A4660	Area B - Install Extinguisher Cabinets	12-Dec-25	15-Dec-25	2	-16
934	A4930	Area B - Final Paint Walls	19-Jan-26	23-Jan-26	5	-37
935	A4940	Area B - BAS Trimout	26-Jan-26	30-Jan-26	5	-29
936	A4950	Area B - Fire Alarm Device Trimout	26-Jan-26	30-Jan-26	5	-29
937	A4960	Area B - Security Trimout	26-Jan-26	30-Jan-26	5	-29
938	A4970	Area B - Electrical Trimout	26-Jan-26	11-Feb-26	13	-37
939	A4990	Area B - Signage Install	26-Jan-26	27-Jan-26	2	-26
940	A5310	Area B - Set Plumbing Fixtures	09-Mar-26	13-Mar-26	5	-17
941	A4980	Area B - Install Doors & Hardware, Tie-in Se	30-Mar-26	03-Apr-26	5	-32
942	Flooring		12-Feb-26	27-Mar-26	32	-32
943	A87080	Area B - Bead Blast	12-Feb-26	13-Feb-26	2	-37
944	A87090	Area B - Install Strips	16-Feb-26	16-Feb-26	1	-37
945	A87100	Area B - Mix/Pour Terrazzo	17-Feb-26	19-Feb-26	3	-37
946	A87110	Area B - Terrazzo Cure Time	20-Feb-26	25-Feb-26	4	-37
947	A87120	Area B - Touch-up Terrazzo	26-Feb-26	04-Mar-26	5	-37
948	A87130	Area B - Seal Terrazzo	05-Mar-26	06-Mar-26	2	-37
949	A5000	Area B - Install Carpet/ VCT	09-Mar-26	24-Mar-26	12	-37
950	A5300	Area B - Install Restroom Tile	09-Mar-26	11-Mar-26	3	-20
951	A5050	Area B - Install Base	25-Mar-26	27-Mar-26	3	-37
952	Millwork/Furniture		23-Mar-26	10-Apr-26	15	-37
953	Millwork		23-Mar-26	03-Apr-26	10	-32
954	A5010	Area B -Assemble Millwork	23-Mar-26	27-Mar-26	5	-37
955	A5030	Area B - Mount Millwork	30-Mar-26	03-Apr-26	5	-32
956	Furniture		23-Mar-26	10-Apr-26	15	-37
957	A5020	Area B -Assemble Furniture	23-Mar-26	27-Mar-26	5	-37
958	A5040	Area B - Place Furniture	30-Mar-26	10-Apr-26	10	-37
959	Area B Mechanical		29-Oct-25	16-Jan-26	53	-40
960	A5480	Flush Area A & Area B Mechanical Piping	29-Oct-25	04-Nov-25	5	-3

[illegible]

[illegible]