# Texas Independence Ballpark





# Project Site



#### Project History



## Gravity Sewer Line Project



Carter Creek Gravity Main

- Cost (work in park):
  - \$1.4 million
- Timeline (work in park):
  - May-September2022


#### Project Budget Information

- → Project Budget: \$23,100,000 (\$6.8 million from HOT funds)\*
  - → Budget Encumbered (thru 8/18/23): \$13,374,253.31
  - → Budget Spent (thru 8/18/23): \$4,749,998.48
    - → Design Contract: \$1,344,796
      - → Design Contract Spent (thru 8/18/23): \$1,171,865
      - → Design Contract Remaining/Encumbered (thru 8/18/23): \$172,931.83
    - → Construction Contract: \$16,692,170.48
      - → Construction Contract Spent (thru 8/18/23): \$3,490,849
      - → Construction Contract Remaining/Encumbered (thru 8/18/23): \$13,201,321.48

## Geotechnical Report: 26 Boring Locations



## Subgrade Soils







Test area location

## Additional Testing





#### Options for Consideration

- → Continue forward with Texas Independence Ballpark
  - → Remove and Replace with Select Fill
  - → Remove, Mix with lime, compact in lifts
  - → Remove, Mix, compact in lifts
    - ightarrow Recommended course of action from the geotechnical engineer
  - → Estimated cost range for these options: \$10 million to \$16.1 million
- → Discontinue Project
  - $\rightarrow$  Return property to a stabilized site
  - → Utilize existing infrastructure for a community/passive park
  - $\rightarrow$  Identify potential alternate location(s) for baseball fields

## Discussion/Questions